

PROGRESS REPORT OF PCP WORLD BANK FUNDED PROJECT MC BAHAWALNAGAR Phase-I

Rehabilitation of Municipal Services Infrastructure project in Bahawalnagar City

Sr .No	Description	TS Estimate Amount	Revised Estimate Amount	Progress		Remarks
				Expenditure	Completion Date	
1	Rehabilitation works (Group A)	86.490 M	89.797 M	85.035 M	14.04.2021	Work Completed
2	Repair Works (Group B)	15.632 M	17.147 M	15.772 M	29.06.2021	Work Completed
3	Supply Items (Group C)	5.930 M	5.974 M	5.771 M	15.01.2021	Work Completed
4	Renovation / Construction / Repair of Municipal Committee Office Building Bahawalnagar (Saving Amount)	5.32	5.818	5.434 M	15.02.2022	Work Completed
	Total=		118.238 M	96.02 M		